EXTENSION OF TIME PROPOSAL

1	Name of work	Providing R.cc Road to DoddaBoma Sandra. old village and Anathaiaram House Road Ward No-10 Vidyaranyapura Sub. division.
2	Amount of Work Portion	1490403=00
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	N.M. Shivakumar
5	Agreement No.	514
6	No. and date under which work order issued	514/24-02-14
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	27/4/2014
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	94 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	15.00 Lakhs
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delay Due to BWSSB work at the work Spot
22	Remarks of the EE with the daily rate of penalty proposed	No Penalty is Imposed

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore